Issued By BSRIA Instrument Solutions

Date of Issue 14 January 2014

Certificate Number UK09037MN





Old Bracknell Lane West, Bracknell, Berkshire RG12 7AH United Kingdom T: +44 (0) 1344 459314 | F: +44 (0) 1344 465556 E: info@bis.fm | W: www.bis.fm



Page 1 of 5 Pages
Approved Signatory

Customer: Gemini Data Loggers (UK) Ltd

Scientific House, Terminus Road Chichester West Sussex. PO19 8UJ

Date Received: 07 January 2014

Instrument -

System ID:

ystem ID :

Description :

Manufacturer : Model Number :

Serial Number :

Procedure Version :

84623

Energy Logger + clamps

Gemini TGE-0001

692391 PW312F1/N

**Environmental Conditions** 

Temperature :

20°C +/- 4°C

Relative Humidity: <70% +/- %

Mains Voltage:

240V +/- 10V

Mains Frequency: 50Hz +/- 1Hz

Job Number: H24970-1

#### Comments

The TGE-0001 meter was fitted with the following ACS-0020 clamp on probes Phase A (Red): BIS16512, B (Yellow)= BIS16513, C (Blue) = BIS16514

Results recorded as received. No adjustment performed.

#### Calibration Information

The instrument was calibrated against laboratory standards whose values are traceable to recognised National Standards. The uncertainty limits quoted refer to the measured values only, with no account being taken of the instruments ability to maintain its calibration.

The reported expanded uncertainty is based on a standard uncertainty multiplied by a coverage factor k=2, providing a level of confidence of approximately 95%. The uncertainty evaluation has been carried out in accordance with UKAS requirements.

Calibrated By: M. Newland

Date of Calibration: 14 January 2014

This certificate is issued in accordance with the laboratory accreditation requirements of the United Kingdom Accreditation Service. It provides traceability of measurement to recognised national standards, and to the units of measurement realised at the National Physical Laboratory or other recognised national standards laboratories. This certificate may not be reproduced other than in full, except with the prior written approval of the issuing laboratory.

UKAS Accredited Calibration Laboratory No. 0807 AS FOUND RESULTS

Certificate Number UK09037MN

Page 2 of 5 Pages

Test Title

Applied Value

Recorded Value

## **CALIBRATION PROCEDURE**

The UUT was energised for a period of not less than 1hr using a mains supply voltage of 240 Volts 50 Hz.

The Instrument was connected to a fully independent reference Voltage and current source whose unceratinty is known and traceable.

Using the reference source the following values were applied to the instrument and its indicated reading reported.

Multiturn induction coils were used to produce the currents shown.

Unless otherwise stated all AC measurements were performed at 50 Hz using a sinusoidal waveform.

The instrument being calibrated results were taken from the LCD display.

The uncertainties shown refer to the certificate and are not intended to indicate any long term instrument performance.



### **Uncertainties**

AC Volt 45 to 450Hz AC Amps (x50 coils) 78 to 168V  $\pm$ (0.10%+ 6mV), 168 to 336V  $\pm$ (0.17%+12mV), 336 to 1kV  $\pm$ (0.3% +35mV) 7.5 to 10A;  $\pm$ 0.91%, 10 to 25A;  $\pm$ 0.51%, 25 to 50A;  $\pm$ 0.51%, 50 to 100A;  $\pm$ 0.51% 100 to 250A;  $\pm$ 0.46%, 250 to 500A;  $\pm$ 0.76%, 500 to 1050A;  $\pm$ 0.77%.

Phase Angle AC Power using coils Instrument Stability ±0.025°; Power Factor; ±0.001.

Frequency Range 45 - 69Hz; 13W to 252kW; ±0.55%, 252 to 1058kW; ±0.86%.

An additional uncertainty of 1 lsd should be added to all values.

UKAS Accredited Calibration Laboratory No. 0807 AS FOUND RESULTS

Certificate Number UK09037MN

Page 3 of 5 Pages

Test Title

Applied Value

Recorded Value

#### **CALIBRATION RESULTS**

### SINGLE PHASE OPERATION

## The instrument was energised from a nominal 240.00 V, 50.00 Hz for all tests.

Voltage	240.00V	239.9V
Current L1	10.000A	9.9A
Power Factor	1.000PF	1.00PF
Power	2.400kW	2.40kW
Current L1	250.00A	247.8A
Power Factor	1.000PF	1.00PF
Power	60.000kW	59.36kW
Current L1	700.00A	693.3A
Power Factor	1.000PF	1.00PF
Power	168.000kW	166.36kW
Current L1 Power Factor Power	1 000.00A 1.000PF 240.000kW	990.7A 1.00PF 237.13kW

## Page break.



### **Uncertainties**

AC Volt 45 to 450Hz AC Amps (x50 coils) 78 to  $168V \pm (0.10\% + 6mV)$ , 168 to  $336V \pm (0.17\% + 12mV)$ , 336 to  $1kV \pm (0.3\% + 35mV)$  7.5 to 10A;  $\pm 0.91\%$ , 10 to 25A;  $\pm 0.51\%$ , 25 to 50A;  $\pm 0.51\%$ , 50 to 100A;  $\pm 0.51\%$  100 to 250A;  $\pm 0.46\%$ , 250 to 500A;  $\pm 0.76\%$ , 500 to 1050A;  $\pm 0.77\%$ .

Phase Angle

±0.025°; Power Factor; ±0.001.

AC Power using coils Instrument Stability

Frequency Range 45 - 69Hz; 13W to 252kW; ±0.55%, 252 to 1058kW; ±0.86%. An additional uncertainty of 1 lsd should be added to all values.

UKAS Accredited Calibration Laboratory No. 0807 AS FOUND RESULTS

Certificate Number UK09037MN

Page 4 of 5 Pages

Test Title

Applied Value

Recorded Value

### **CALIBRATION RESULTS CONTINUED**

### Three Phase Operation

240.00V 10.000A 10.000A 10.000PF 1.000PF 1.000PF 7.200kW	239.9V 9.9A 9.9A 1.00PF 0.99PF 7.11kW
50.00A 50.00A 50.00A 1.000PF 1.000PF 1.000PF 36.000kW	49.4A 49.9A 49.2A 0.99PF 0.99PF 0.99PF 35.470kW
250.00A 250.00A 250.00A 1.000PF 1.000PF 1.000PF 180.000kW	247.5A 248.5A 247.5A 1.00PF 0.99PF 0.99PF 177.48kW
	10.000A 10.000A 10.000A 1.000PF 1.000PF 1.000PF 7.200kW 50.00A 50.00A 50.00A 1.000PF 1.000PF 1.000PF 36.000A 250.00A 250.00A 1.000PF 1.000PF



## **Uncertainties**

AC Volt 45 to 450Hz AC Amps (x50 coils) 78 to  $168V \pm (0.10\% + 6mV)$ , 168 to  $336V \pm (0.17\% + 12mV)$ , 336 to  $1kV \pm (0.3\% + 35mV)$  7.5 to 10A;  $\pm 0.91\%$ , 10 to 25A;  $\pm 0.51\%$ , 25 to 50A;  $\pm 0.51\%$ , 50 to 100A;  $\pm 0.51\%$  100 to 250A;  $\pm 0.46\%$ , 250 to 500A;  $\pm 0.76\%$ , 500 to 1050A;  $\pm 0.77\%$ .

Phase Angle AC Power using coil ±0.025°; Power Factor; ±0.001.

AC Power using coils Instrument Stability Frequency Range 45 - 69Hz; 13W to 252kW; ±0.55%, 252 to 1058kW; ±0.86%. An additional uncertainty of 1 lsd should be added to all values.

UKAS Accredited Calibration Laboratory No. 0807 AS FOUND RESULTS

Certificate Number UK09037MN

Page 5 of 5 Pages

Test Title	Applied Value	Recorded Value
CALIBRATION RESULTS	CONTINUED	
Current L1	250.00A	247.6A
Current L2	250.00A	248.7A
Current L3	250.00A	247.5A
Power Factor L1	0.866PF	0.85PF
Power Factor L2	0.866PF	0.87PF
Power Factor L3	0.866PF	0.86PF
Power	155.880kW	154.01kW
Current L1	250.00A	247.4A
Current L2	250.00A	249.1A
Current L3	250.00A	247.3A
Power Factor L1	0.500PF	0.48PF
Power Factor L2	0.500PF	0.50PF
Power Factor L3	0.500PF	0.50PF
Power	90.000kW	89.27kW
Current L1	700.00A	696.8A
Current L2	700.00A	697.8A
Current L3	700.00A	695.9A
Power Factor L1	1.000PF	0.99PF
Power Factor L2	1.000PF	0.99PF
Power Factor L3	1.000PF	0.99PF
Power	504.000kW	496.03kW
Current L1	1 000.00A	994.8A
Current L2	1 000.00A	995.0A
Current L3	1 000.00A	991.9A
Power Factor L1	1.000PF	0.99PF
Power Factor L2	1.000PF	0.99PF
Power Factor L3	1.000PF	0.99PF
Power	720.000kW	709.16kW
End.		

### **Uncertainties**

Phase Angle

AC Volt 45 to 450Hz AC Amps (x50 coils) 78 to  $168V \pm (0.10\% + 6mV)$ , 168 to  $336V \pm (0.17\% + 12mV)$ , 336 to  $1kV \pm (0.3\% + 35mV)$  7.5 to 10A;  $\pm 0.91\%$ , 10 to 25A;  $\pm 0.51\%$ , 25 to 50A;  $\pm 0.51\%$ , 50 to 100A;  $\pm 0.51\%$  100 to 250A;  $\pm 0.46\%$ , 250 to 500A;  $\pm 0.76\%$ , 500 to 1050A;  $\pm 0.77\%$ .

±0.025°; Power Factor; ±0.001.

Frequency Range 45 - 69Hz; 13W to 252kW; ±0.55%, 252 to 1058kW; ±0.86%. An additional uncertainty of 1 lsd should be added to all values.

AC Power using coils

Instrument Stability

